

# Saint John's Evangelical Lutheran Church

## Construction Schedule

<b>Slab Prep &amp; Excavation</b>	<b>Mon 9/5/11 – Mon 9/12/11</b>
<b>Foundations &amp; Backfill</b>	<b>Mon 9/12/11 – Mon 10/3/11</b>
<b>Steel Erection</b>	<b>Mon 10/3/11 – Fri 10/14/11</b>
<b>Insulated Panel installation</b>	<b>Mon 10/17/11 – Fri 10/21/11</b>
<b>Steeple installation</b>	<b>Mon 10/24/11 - Tue 10/25/11</b>
<b>Stick Frame additions</b>	<b>Mon 10/24/11 - Fri 10/28/11</b>
<b>Roofing &amp; Tyvek</b>	<b>Mon 10/31/11 – Fri 11/4/11</b>
<b>Underslab plumbing &amp; Electric</b>	<b>Mon 10/24/11 – Fri 10/28/11</b>
<b>Insulation &amp; Pex</b>	<b>Mon 10/31/11 – Fri 11/4/11</b>
<b>Slab on Grade</b>	<b>Mon 11/7/11 – Tue 11/8/11</b>
<b>Masonry, Windows, Soffits &amp; Siding</b>	<b>Mon 11/7/11 – Fri 12/2/11</b>
<b>Floor Grind &amp; Polish</b>	<b>Mon 11/14/11 – Fri 11/25/11</b>
<b>Interior Framing</b>	<b>Mon 11/14/11 – Fri 11/25/11</b>
<b>Mechanical, Electric &amp; Plumbing</b>	<b>Mon 11/14/11 – Fri 12/9/11</b>
<b>Scaffold Erection</b>	<b>Mon 11/28/11 – Fri 12/2/11</b>
<b>Drywall &amp; Finish</b>	<b>Mon 11/28/11 – Fri 12/16/11</b>
<b>Wood Ceiling Installation</b>	<b>Mon 12/19/11 – Fri 1/6/11</b>
<b>Priming</b>	<b>Mon 12/12/11 – Fri 12/16/11</b>
<b>Carpentry</b>	<b>Mon 12/5/11 – Fri 12/30/11</b>
<b>Final Paint &amp; Finish</b>	<b>Mon 12/19/11 – Fri 1/6/12</b>
<b>Fixtures</b>	<b>Mon 12/26/11 – Fri 1/6/12</b>
<b>Scaffold removal</b>	<b>Mon 1/9/12 – Fri 1/13/12</b>
<b>Altar &amp; Pews</b>	<b>Mon 1/16/12 – Fri 1/20/12</b>
<b>Carpeting &amp; other finishes</b>	<b>Mon 1/11/12 – Fri 1/20/12</b>
<b>Sitework &amp; Parking</b>	<b>Mon 11/7/11 – Fri 12/2/11</b>
<b>Substantial Completion</b>	<b>Friday 1/20/12</b>

**\*\*Schedule subject to Change**